Well Construction Report
WISCONSIN UNIQUE WELL NUMBER QN983

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: BRUNER, TIM	Phone #: (763)767-3997
Mailing Address: 3148 142ND AVE NE	
City: HAM LAKE	State: MN Zip Code: 55304
County: Burnett	Co. Permit #:
Notification #	Completed: 06-30-2003
Well Constructor (Business Name): GARY BEECROFT	Lic. #: 137
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: GARY BEECROFT WELL DRLG & WATER SYS SIREN WI 54872-9604	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #
Specific Capacity: 0.4	

1. Well Location

Town of UNION	Fire # (if avail.): 27251
Street Address or Road Name and Number: 27251 CO RD FF	
Subdivision Name	Lot # / Block #
Latitude / Longitude in Decimal Degree (DD) °N °W	Method Code
SW SE or Govt Lot #	Section: 35 Township: 40 N Range: 17 W

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?: NEW HOME
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	72.25

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	11
-	-	C	-	CLAY	11	16
-	-	S	-	SAND	16	41
-	-	Y	-	SAND & GRAVEL	41	72.25
		C		CLAY	72.25	72.25

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	EAGLE SDR 17 PVC	Surface	68
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
4	15 SLOT S. STEEL SCREEN	68	72.25

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
VOLCLAY	Surface		

9. Static Water Level
52 ft. below ground surface

10. Pump Test
Pumping level 65 ft. below surface
Pumping at 5 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
GB		07-08-2003
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		157

Type	Qualifier	Distance
Building Overhang		45
Septic or Holding, or POWTS Tank		132

Comment:

Created On: 07-30-2003 Updated On: 07-30-2003 Review Status: