Well Construction Report
WISCONSIN UNIQUE WELL NUMBER QP825

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MILLER, GARRY	Phone #: (262)243-5492
Mailing Address: 12904 N COLONY DR	
City: MEQUON	State: WI — Zip Code: 53097
County: Oconto	Co. Permit #: — Notification #: — Completed: 11-06-2001

1. Well Location

Town of ARMSTRONG

Fire # (if avail.):

Street Address or Road Name and Number: 12954 BOWMAN LN

Subdivision Name: — Lot #: — Block #: —

Well Constructor (Business Name): T & T WELL DRILLING	Lic. #: 6571 — Facility ID # (Public Wells):
Address: 15271 HWY 32 LAKEWOOD WI 54138	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #: — Common Well #: —	Specific Capacity: 0.1

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

SE SW or Govt Lot #: — Section: 23 — Township: 31 N — Range: 16 E

2. Well Type Replacement

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	73
6	73	100

Upper Enlarged Drillhole — Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	Y	-	SAND-GRAVEL	Surface	28
-	-	Y	G	SAND-GRAVEL-BOULDERS	28	71
-	-	Q	-	GRANITE	71	100

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A-53 GR. B SAWHILL WELDED 18.97 PER FT	Surface	73
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

40 ft. below ground surface

10. Pump Test

Pumping level 88 ft. below surface

Pumping at 7 GP M for 4 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILLING MUD	Surface	73	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
AT		11-25-2001
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
MB		11-25-2001

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		50	Building Overhang		20
			Septic or Holding, or POWTS Tank		25

Comment:

Created On: 01-28-2002 Updated On: 01-28-2002 Review Status: