Well Construction Report
WISCONSIN UNIQUE WELL NUMBER QR772

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: OSBORN, CARL & LYNN	Phone #
Mailing Address: 258 COHANSEY ST	
City: ROSEVILLE	State: MN Zip Code: 55113
County: Polk	Co. Permit #	Notification #	Completed: 02-28-2002
Well Constructor (Business Name): DMB DRILLING CO INC	Lic. #: 6749	Facility ID # (Public Wells)
Address: 3142 15TH ST FREDERIC WI 54837	Well Plan Approval #
	Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #:	Specific Capacity: 0.2

1. Well Location

Town of JOHNSTOWN

Fire # (if avail.): 1985

Street Address or Road Name and Number: LONG LAKE LN

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

NW or Govt Lot #	NW	Section: 25	Township: 35 N	Range: 15 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: UNHOOKED FROM SHARED WELL

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	136

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes Cable-tool Bit 6in. dia... No
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	G	G	ROCKS & GRAVEL	Surface	45
-	-	C	S	SANDY CLAY	45	100
-	-	Z	S	SANDY CLAY & GRAVEL	100	130
-	-	Y	-	GRAVEL & SAND	130	136

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO STEEL ASTMA-53 18.97# .280 WALL WELDED JOINT	Surface	131
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
4	TELESCOPE STAINLESS 18 SLOT	131	136

9. Static Water Level

77 ft. below ground surface

10. Pump Test

Pumping level 121 ft. below surface

Pumping at 10 GP for 1 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE GRANULAR	Surface		3 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DMB		02-28-2002
Drill Rig Operator	Lic or Reg #	Date Signed
TLK		02-28-2002

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60	Shoreline/Pool		210
Building Overhang		70	Septic or Holding, or POWTS Tank		50

Comment:

Created On: 03-25-2002 Updated On: 03-25-2002 Review Status: