# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* QW369

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | |
|---|---|
| Property Owner: PLATH, DOUG | Phone #: (715)866-8350 |
| Mailing Address: 7165 GABLES RD | |
| City: WEBSTER | State: WI — Zip Code: 54893 |
| County: Burnett | Co. Permit #: — Notification #: — Completed: 11-13-2003 |
| Well Constructor (Business Name): WEBSTER HARDWARE HANK INC | Lic. #: 6033 — Facility ID # (Public Wells): |
| Address: PO BOX 130 WEBSTER WI 54893 | Well Plan Approval #: — Approval Date (mm-dd-yyyy): |
| Hicap Permanent Well #: | Common Well #: — Specific Capacity: |

**1. Well Location**

| | |
|---|---|
| Town of UNION | Fire # (if avail.): 27851 |
| Street Address or Road Name and Number: 27851 CO RD FF | |
| Subdivision Name: | Lot #: — Block #: |
| Latitude / Longitude in Decimal Degree (DD): °N °W | Method Code: |
| NE SE or Govt Lot #: | Section: 35 — Township: 40 N — Range: 17 W |

**2. Well Type** New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?

Construction Type: Driven Point

**3. Well serves** 1 # of CABIN
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Upper Enlarged Drillhole | | Lower Open Bedrock |
|---|---|---|
| No | Rotary - Mud Circulation ..... | No |
| No | Rotary - Air ..... | No |
| No | Rotary - Air & Foam ..... | No |
| No | Drill-Through Casing Hammer | |
| No | Reverse Rotary | |
| No | Cable-tool Bit ____in. dia... | No |
| No | Dual Rotary ..... | No |
| No | Temp. Outer Casing ____in. dia. | |
| No | Removed? ____depth ft. (If NO explain on back side) | |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 2 | WHEATLAND USA ASTM A53 SCH 40 GR AF GALV STEEL 11.98#/FT THREADED & COUPLED | Surface | 35.5 |
| **Dia. (in.)** | **Screen type, material & slot size** | **From (ft.)** | **To (ft.)** |
| 2 | 60 GA SIMMONS #1753-1 STAINLESS STEEL | 35.5 | 39.5 |

**7. Grout or Other Sealing Material**

Method MOUNDED

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| GRANULAR BENTONITE | Surface | | 0.25 S |

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| - | - | Y | - | SAND & GRAVEL | Surface | 39.5 |

**9. Static Water Level**
24.5 ft. below ground surface

**10. Pump Test**
Pumping level 24.5 ft. below surface
Pumping at 6 GP M for 1 Hrs.
Pumping Method ?

**11. Well Is**
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No
NONE

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| WSA | | 11-13-2003 |
| **Drill Rig Operator** | **Lic or Reg #** | **Date Signed** |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 76 | Sewer - Building Sanitary | | 24 |
| Building Overhang | | 2 | Septic or Holding, or POWTS Tank | | 44 |

Comment:

| Abandonment Type | Abandonment Date | Procedure | Reason |
|---|---|---|---|
| | 09/19/2020 | NEAT CEMENT 0-39.5FT (6 GALLONS) | DRILLED NEW WELL. |

Created On: 12-10-2003 Updated On: 10-15-2020 Review Status: