Well Construction Report
WISCONSIN UNIQUE WELL NUMBER QZ953

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MCCLARY BUILDERS, SPANGLER, KE	Phone #
Mailing Address: E4870 ROLLING HILLS	
City: SPRING GREEN	State: WI — Zip Code: 53588
County: Sauk	Co. Permit #	Notification #	Completed: 07-03-2002
Well Constructor (Business Name): ROBERT C KOUBA	Lic #: 152	Facility ID # (Public Wells)
Address: PO BOX 484 HILLSBORO WI 54634	Well Plan Approval #
	Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.3

1. Well Location

Town of SPRING GREEN			Fire # (if avail.): E4870
Street Address or Road Name and Number: E4870 ROLLING RIDGE RD			
Subdivision Name	Lot #	Block #	
Latitude / Longitude in Decimal Degree (DD): 43.2289 °N -90.0753 °W			Method Code: GCD013
SE NE or Govt Lot #	Section: 25	Township: 9 N	Range: 3 E

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	42
6	42	385

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air ..... — No
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 10in. dia
- Yes — Removed? 8depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	7
R	-	N	-	RED SANDSTONE	7	20
T	-	N	-	LT BROWN SANDSTONE	20	85
T	-	N	-	DK BROWN SANDSTONE	85	115
G	-	N	-	GRAY SANDSTONE	115	135
T	-	H	-	DK BROWN SHALE	135	270
T	-	N	-	LT BROWN SANDSTONE	270	385

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6.625	NEW PLAIN END STEEL WELDED IPSCO CASING ASTM A53B 18.97 LBS/FT .280 WALL	Surface	42
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	DRIVE SHOE		

9. Static Water Level
300 ft. below ground surface

10. Pump Test
Pumping level 365 ft. below surface
Pumping at 20 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method PRESSURE GROUTED FROM BOTTOM O

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	42	10 S

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
RCK		07-03-2002
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		12

Comment:

Created On: 08-29-2002 Updated On: 03-30-2020 Review Status: