Well Construction Report
WISCONSIN UNIQUE WELL NUMBER: RB968

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: PECK, RODGER	Phone #: (715)790-7274
Mailing Address: PO BOX 22	
City: HERBSTER	State: WI — Zip Code: 54844
County: Bayfield	Co. Permit #:
Notification #	Completed: 09-17-2002
Well Constructor (Business Name): GARY LIND	Lic. #: 93
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: RT 1 BOX 73 IRON RIVER WI 54847-9720	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #
Specific Capacity: 0.5	

1. Well Location

Town of CLOVER	Fire # (if avail.): 87975
Street Address or Road Name and Number: BARK POINT RD	
Subdivision Name	Lot # — Block #
Latitude / Longitude in Decimal Degree (DD): 46.8471 °N -91.2446 °W	Method Code: GCD013
SW NW or Govt Lot #:	Section: 4 — Township: 50 N — Range: 7 W

2. Well Type New Well
of previous unique well # — constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	134

Upper Enlarged Drillhole — Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	45
-	-	P	-	HARDPAN	45	128
-	-	S	-	SAND	128	134

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW STEEL PIPE PLAIN END A-53-B IPSCO	Surface	130
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
4	STAINLESS 10 SLOT	130	134

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
MUD & DRILL CUTTINGS	Surface	134	

9. Static Water Level
81 ft. below ground surface

10. Pump Test
Pumping level 100 ft. below surface
Pumping at 10 GP M for 3 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
GL		09-30-2002
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
WH		09-30-2002

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		20	Septic or Holding, or POWTS Tank		65

Comment:

Created On: 01-31-2003 Updated On: 06-25-2020 Review Status: