Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RD769

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KRUPA, LORETTA			Phone #: (608)565-2420
Mailing Address: N9853 STATE RD 80			
City: NECEDAH	State: WI	Zip Code: 54646	
County: Juneau	Co. Permit #:	Notification #:	Completed: 07-03-2003

1. Well Location

Town of NECEDAH

Fire # (if avail.): N9853

Street Address or Road Name and Number: N9853 STATE RD 80

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
EDWIN D GREENFIELD	615	

Latitude / Longitude in Decimal Degree (DD): 44.0011 °N -90.0718 °W

Method Code: GCD013

Well Plan Approval #:

NW or Govt Lot #	SW	Section	Township	Range
		30	18 N	4 E

Address: W4493 20TH TERRACE NECEDAH WI 54646

Approval Date (mm-dd-yyyy):

2. Well Type Replacement

of previous unique well #: constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		2

Reason for replaced or reconstructed well ?: PLUGGED SAND POINT

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	65

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	8
-	N	S	-	FINE SAND	8	60
-	A	S	-	COARSE SAND	60	65

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	SCED 40	Surface	3
5	SDR21 CLASS 200 PVC 1120 WELL CASING ASTMF480 CERT	3	60
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	20 SLOT PVC	60	65

9. Static Water Level

10 ft. below ground surface

10. Pump Test

Pumping level 15 ft. below surface

Pumping at 10 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method: PUMPED TREMIE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE GROUT	Surface	55	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
EG		07-21-2003
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100

Type	Qualifier	Distance
Building Overhang		15
Septic or Holding, or POWTS Tank		75

Comment:

Created On: 08-19-2003 Updated On: 05-04-2020 Review Status: