Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RH228

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: HORNMEYER, DOUG			Phone #: (507)634-8711
Mailing Address: PO BOX 173			
City: DAKOTA	State: MN	Zip Code: 55925	
County: Burnett	Co. Permit #:	Notification #:	Completed: 08-14-2003

Well Constructor (Business Name): ROGER BEECROFT	Lic. #: 182	Facility ID # (Public Wells):	
Address: ROGERS WELL DRILLING SHELL LAKE WI 54871-9801		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 4	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of RUSK
Fire # (if avail.)
Street Address or Road Name and Number

Subdivision Name	Lot #	Block #	
Latitude / Longitude in Decimal Degree (DD) °N °W			Method Code
NE NE or Govt Lot #	Section: 22	Township: 39 N	Range: 14 W

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	60

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
- - Y -	SAND & GRAVEL	Surface	60

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	PVC SDR17 EAGLE SOLVENT WELD	Surface	56
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	PS STAINLESS STEEL	56	60

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
AQUA-GROUT BENSEAL	Surface		

9. Static Water Level
25 ft. below ground surface

10. Pump Test
Pumping level 30 ft. below surface
Pumping at 20 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
RB		08-18-2003
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		20

Comment:

Created On: 10-14-2003 Updated On: 10-14-2003 Review Status: