Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RH233

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner	BODISH, DAN
Phone #	(715)796-5691
Mailing Address	1727 CO RD J
City	HAMMOND
State	WI
Zip Code	54015
County	St. Croix
Co. Permit #	
Notification #	
Completed	08-25-2003
Well Constructor (Business Name)	ROGER BEECROFT
Lic. #	182
Facility ID # (Public Wells)	
Address	ROGERS WELL DRILLING SHELL LAKE WI 54871-9801
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	1.8

1. Well Location
Town of HAMMOND
Fire # (if avail.)
Street Address or Road Name and Number
Subdivision Name
Lot #
Block #
Latitude / Longitude in Decimal Degree (DD) °N °W
Method Code

NW	NW	Section	Township	Range
or Govt Lot #		33	29 N	17 W

2. Well Type Replacement
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	46
6	46	72

Upper Enlarged Drillhole — Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	8
-	-	C	S	SANDYCLAY	8	15
		C		CLAY	15	42
-	-	L	-	LIMESTONE	42	72

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL 18.97#/FT IPSCO WELDED	Surface	46
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
34 ft. below ground surface

10. Pump Test
Pumping level 45 ft. below surface
Pumping at 20 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
AQUA GROUT BENSEAL	Surface		

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
RB		08-27-2003
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		70	Septic or Holding, or POWTS Tank		50

Comment:

Created On: 10-10-2003 Updated On: 10-10-2003 Review Status: