# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* RH237

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: EASTMAN, DELBERT | | | Phone #: (715)469-3334 |
| Mailing Address: N2491 CO HWY P | | | |
| City: SARONA | State: WI | Zip Code: 54870 | |
| County: Washburn | Co. Permit #: | Notification #: | Completed: 09-04-2003 |

| | | | |
|---|---|---|---|
| Well Constructor (Business Name): ROGER BEECROFT | Lic. #: 182 | Facility ID # (Public Wells): | |
| Address: ROGERS WELL DRILLING<br>SHELL LAKE WI 54871-9801 | | Well Plan Approval #: | |
| | | Approval Date (mm-dd-yyyy): | |
| Hicap Permanent Well #: | Common Well #: | Specific Capacity: 2 | |

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**1. Well Location**
Town of SARONA
Street Address or Road Name and Number

Fire # (if avail.)

| | | | |
|---|---|---|---|
| Subdivision Name | Lot # | Block # | |
| Latitude / Longitude in Decimal Degree (DD) °N °W | | | Method Code |

| | | | | |
|---|---|---|---|---|
| NW NE or Govt Lot # | Section: 1 | Township: 37 N | Range: 12 W | |

**2. Well Type** New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 8.75 | Surface | 100 |

Upper Enlarged Drillhole — Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| - | - | Z | - | GRAVEL & CLAY | Surface | 85 |
| - | S | N | - | SOFT SANDSTONE | 85 | 100 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 5 | PVC SDR17 EAGLE SOLVENT WELD | Surface | 96 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| 5 | STAINLESS STEEL 12 | 96 | 100 |

**7. Grout or Other Sealing Material**
Method

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| AQUA GROUT BENSEAL | Surface | | |

**9. Static Water Level**
35 ft. below ground surface

**10. Pump Test**
Pumping level 45 ft. below surface
Pumping at 20 GP M for 1 Hrs.
Pumping Method ?

**11. Well Is**
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| RB | | 09-04-2003 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| Building Overhang | | 20 |

Comment:

Created On: 10-14-2003 Updated On: 10-14-2003 Review Status: