Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RH719

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: WIRSING, DON	Phone #: (715)332-5228
Mailing Address: W1638 CO RD W	
City: WINTER	State: WI — Zip Code: 54896
County: Sawyer	Co. Permit #:
Notification #	Completed: 08-10-2003
Well Constructor (Business Name): DONALD KARNOSH	Lic. #: 660
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: KARNOSH WELL DRILLING, PHILLIPS WI 54555	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #
Specific Capacity: 1.5	

1. Well Location

Town of WINTER	Fire # (if avail.): 3366
Street Address or Road Name and Number: 3366 N CO RD M	
Subdivision Name	Lot # / Block #
Latitude / Longitude in Decimal Degree (DD) °N °W	Method Code

SE	SE	Section	Township	Range
or Govt Lot #		22	38 N	3 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	60

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	P	G	HARDPAN & BOULDERS	Surface	30
-	H	G	C	HARD GRAVEL & CLAY	30	45
-	-	G	U	MUDDY GRAVEL	45	55
-	C	G	-	CLEANER GRAVEL	55	60

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL 18.97 LBS A53 IPSCO PE	Surface	60
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

30 ft. below ground surface

10. Pump Test

Pumping level 40 ft. below surface

Pumping at 15 GP M for 4 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		1 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DK		08-15-2003
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		15

Comment:

Created On: 10-02-2003 Updated On: 10-02-2003 Review Status: