Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RH723

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BRUCKNER, JIM		Phone #: (920)849-2683
Mailing Address: W3182 HICKORY HILL R		
City: CHILTON	State: WI	Zip Code: 53014

County	Co. Permit #	Notification #	Completed
Ashland			08-29-2003

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
DONALD KARNOSH	660	

Address: KARNOSH WELL DRILLING
PHILLIPS WI 54555

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

Hicap Permanent Well #	Common Well #	Specific Capacity
		0

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of GORDON

Fire # (if avail.):

Street Address or Road Name and Number
71626 THOLE RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD) °N °W

Method Code:

NE NW or Govt Lot #	Section	Township	Range
	12	43 N	3 W

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	200

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	P	G	HARDPAN & ROCKS	Surface	49
-	-	Q	-	GRANITE	49	200

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL 18.97 LB A53 WHEATLAND PE	Surface	49
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
20 ft. below ground surface

10. Pump Test
Pumping level 100 ft. below surface
Pumping at 0.5 GP M for 6 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		1 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DK		09-22-2003
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		20	Septic or Holding, or POWTS Tank		75

Comment:

Created On: 10-14-2003 Updated On: 10-15-2026 Review Status: