Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RI381

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SCHOTT, MARK	Phone #
Mailing Address: 1020 EDEN DR	
City: NEENAH	State: WI — Zip Code: 54956
County: Waupaca	Co. Permit #	Notification #	Completed: 07-01-2003

1. Well Location

Town of LIND	Fire # (if avail.): E2663
Street Address or Road Name and Number: EVERGREEN DR	
Subdivision Name	Lot #	Block #

Well Constructor (Business Name): STANLEY JOHNSON	Lic. #: 189	Facility ID # (Public Wells)	Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code
		Well Plan Approval #	NW SW or Govt Lot # — Section: 19 — Township: 21 N — Range: 12 E
Address: JOHNSON WELL DRILLING, WAUPACA WI 54981		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 1.2	

2. Well Type New Well
of previous unique well # — constructed in
Reason for replaced or reconstructed well ?

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	15
5	15	65

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....

Yes — Temp. Outer Casing 8in. dia

Yes — Removed? 15depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	Q	S	-	CAVING SAND	Surface	25
-	-	Z	-	CLAY & GRAVEL	25	40
-	-	S	C	CLAYEY SAND	40	55
-	W	S	-	CLEAN WATER BEARING SAND	55	65

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	STEEL-15 LBS.-ASTMA53B IPSCO T&C	Surface	61
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
3	SS 8 SLOT	61	65

9. Static Water Level
12 ft. below ground surface

10. Pump Test
Pumping level 22 ft. below surface
Pumping at 12 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
SJ		07-25-2003
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60	Building Overhang		6
			Septic or Holding, or POWTS Tank		55

Comment:

Created On: 08-21-2003 Updated On: 08-21-2003 Review Status: