Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RJ917

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: STUTZ, GARY			Phone #: (608)372-5283
Mailing Address: 315 E MILWAUKEE ST			
City: TOMAH	State: WI	Zip Code: 54660	
County: Monroe	Co. Permit #:	Notification #:	Completed: 03-01-2003

Well Constructor (Business Name): ROY E OINES	Lic. #: 280	Facility ID # (Public Wells):	
Address: 406 WALNUT DR HOLMEN WI 54636-9605		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.6	

1. Well Location

Town of PORTLAND

Fire # (if avail.): 25434

Street Address or Road Name and Number: CO RD X

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): 43.8062 °N -90.8217 °W

Method Code: GCD013

NE	SW	Section	Township	Range
or Govt Lot #		2	15 N	4 W

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	195
6	195	208

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Yes — Rotary - Air & Foam ..... — Yes
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	12
-	-	H	-	SHALE	12	28
-	-	N	-	SANDSTONE	28	208

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW P.E. BLACKSTEEL 18.95# 280 WALL WELD ASTMA53 USA WHEATLAND	Surface	195
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

161 ft. below ground surface

10. Pump Test

Pumping level 177 ft. below surface

Pumping at 10 GP for 1.5 Hrs.

Pumping Method ?

11. Well Is

23 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PRESSURE TRIMME

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
PORTLAND NEAT CEMENT	Surface	195	37 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
JS		03-01-2003

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		78	Foundation Drain to Clearwater		34
Building Drain - Sanitary		63	Sewer - Building Sanitary		60
Building Overhang		22	Septic or Holding, or POWTS Tank		31

Comment:

Created On: 05-29-2003 Updated On: 04-29-2020 Review Status: