Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RP136

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: WALLENHORST, RON	Phone #: (608)759-4860
Mailing Address: 29310 WILKINSON RD	
City: CUBA CITY	State: WI — Zip Code: 53807
County: Lafayette	Co. Permit #: — Notification #: — Completed: 05-10-2004
Well Constructor (Business Name): FRANCIS X FAHERTY	Lic. #: 5824 — Facility ID # (Public Wells):
Address: FAHERTY & SON WELL DRILLING, PLATTEVILLE WI 53818-0247	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 1

1. Well Location

Town of BENTON	Fire # (if avail.):
Street Address or Road Name and Number: WILKINSON RD	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): °N °W	Method Code:
SE SE or Govt Lot #	Section: 32 — Township: 2 N — Range: 1 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: NEW HOUSE

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	259
6	259	293

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air ..... — No
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 10in. dia... — No
- Dual Rotary .....
- Yes — Temp. Outer Casing 10in. dia
- Yes — Removed? 26depth ft. (If NO explain on back side)

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	A53B 19.45 LBS/FT IPSCO T&C	Surface	259
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method PRES PUMPED TREMIE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	259	125 S

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	26
-	-	L	-	GALENA LIEMSTONE	26	87
-	-	L	-	UPPER PLATTEVILLE	87	121
-	-	L	-	TRENTON LIMESTONE (MCGREGOR)	121	176
-	-	H	-	SHALE	176	178
-	-	N	-	ST PETER SANDSTONE	178	235
-	-	H	-	READSTOWN SHALE	235	238
-	-	L	-	LOWER MAGNESIUM LIMESTONE	238	291
		H		SHALE	291	293

9. Static Water Level	11. Well Is	
150 ft. below ground surface	18 in. above grade	
10. Pump Test	Developed ?	Yes
Pumping level 175 ft. below surface	Disinfected ?	Yes
Pumping at 25 GP M for 0.5 Hrs.	Capped ?	Yes
Pumping Method ?		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

NA

13. Constructor / Supervisory Driller	Lic #	Date Signed
FXF		05-12-2004
Drill Rig Operator	Lic or Reg #	Date Signed
JF		05-12-2004

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Septic or Holding, or POWTS Tank		90

Comment: UNABLE TO PULL 10" TEMP CASING DRIVEN INTO ROCK. N-I IS WRITTEN IN SECTION 4 NEAR #4

Created On: 07-06-2004 Updated On: 08-03-2004 Review Status: