Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RP533

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KOWALKOWSKI, MIKE			Phone #: (262)215-4977
Mailing Address: W9463 CO X			
City: DARIEN	State: WI	Zip Code: 53114	
County: Walworth	Co. Permit #:	Notification #:	Completed: 06-07-2004

Well Constructor (Business Name): JAMES E CHENEY	Lic. #: 339	Facility ID # (Public Wells):	
Address: CHENEY WELL DRILLING, ELKHORN WI 53121-9470		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.2	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of SHARON

Fire # (if avail.): W9463

Street Address or Road Name and Number:

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): 42.5765 °N -88.7651 °W				Method Code: GCD013
NW NE or Govt Lot #	Section: 6	Township: 1 N	Range: 15 E	

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	145

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	21
-	-	Z	-	CLAY & GRAVEL	21	105
-	-	C	-	CLAY	105	121
-	-	Z	-	CLAY & GRAVEL	121	124
-	-	L	-	LIMESTONE	124	145

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	WHEATLAND TUBULAR PE ASTM A53 GR B	Surface	124
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE	Surface		100 S

9. Static Water Level
45 ft. below ground surface

10. Pump Test
Pumping level 100 ft. below surface
Pumping at 10 GP M for 4 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
JC		
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		39

Comment: SEPTIC & SEWER NOT IN YET

Created On: 08-05-2004 Updated On: 09-12-2019 Review Status: