# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* RQ291

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: KRAMER, EDWARD | | | Phone # |
| Mailing Address: 3821 40TH ST S | | | |
| City: WISCONSIN RAPIDS | State: WI | Zip Code: 54494 | |
| County: Wood | Co. Permit #: | Notification #: 41120929 | Completed: 07-24-2011 |

**1. Well Location**
Town of GRAND RAPIDS
Fire # (if avail.)
Street Address or Road Name and Number: 3821 40TH ST S
Subdivision Name | Lot # | Block #

| | | | |
|---|---|---|---|
| Well Constructor (Business Name): ROTH PLBG & WELL DRLG | Lic. #: 5857 | Facility ID # (Public Wells) | |
| Address: 618 HWY 73S NEKOOSA WI 54457 | | Well Plan Approval # | |
| | | Approval Date (mm-dd-yyyy) | |
| Hicap Permanent Well # | Common Well # | Specific Capacity: 10 | |

Latitude / Longitude in Decimal Degree (DD): 44.3601 °N -89.7755 °W
Method Code: GCD013

| SW | NE | Section | Township | Range |
|---|---|---|---|---|
| or Govt Lot # | | 27 | 22 N | 6 E |

**2. Well Type** Replacement
of previous unique well # constructed in
Reason for replaced or reconstructed well ?: OLD WELL FAILED
Construction Type: Drilled

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 6 | Surface | 45 |

Upper Enlarged Drillhole / Lower Open Bedrock
Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| - | A | S | - | CRS SAND | Surface | 30 |
| - | A | Y | - | CRS SAND & GRAVEL | 30 | 45 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6.625 | BARZEL A53 6.625X.280 GRBE HEAT #123633 | Surface | 42 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| 6 | WELDED JOHNSON SS 12 SLOT | 42 | 45 |

**9. Static Water Level**
30 ft. below ground surface

**10. Pump Test**
Pumping level 32 ft. below surface
Pumping at 20 GP M for 2 Hrs.
Pumping Method ?

**11. Well Is**
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**7. Grout or Other Sealing Material**
Method

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| | Surface | | |

**12.** Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| KR | | 07-27-2011 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | > | 50 |
| Building Drain - Sanitary | | 20 |
| Building Overhang | | 16 |
| Wastewater Sump | | 27 |
| Septic or Holding, or POWTS Tank | > | 25 |

Comment:

Created On: 08-16-2011 Updated On: 05-05-2020 Review Status: