Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RQ604

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MARCHAND, MATT			Phone #
Mailing Address: W9901 HWY 127			
City: PORTAGE	State: WI	Zip Code: 53901	
County: Columbia	Co. Permit #	Notification #	Completed: 11-19-2003

Well Constructor (Business Name): MICHAEL L COONS	Lic. #: 91	Facility ID # (Public Wells)	
Address: COONS WELL DRILLING, BARABOO WI 53913-9438		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity	

1. Well Location

Town of NE LEWISTON					Fire # (if avail.): W9901
Street Address or Road Name and Number: W9901 HWY 127					
Subdivision Name			Lot #		Block #
Latitude / Longitude in Decimal Degree (DD): 43.5663 °N -89.49374 °W					Method Code: GPS008
NE	NW	Section: 36	Township: 13 N		Range: 8 E
or Govt Lot #					

2. Well Type Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

SAND POINT IN BASEMENT

Construction Type: Drilled

3. Well serves 1 # of HOMES

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	152
6	152	257

Upper Enlarged Drillhole / Lower Open Bedrock

- Yes — Rotary - Mud Circulation ..... — No
- Yes — Rotary - Air ..... — No
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 14in. dia
- Yes — Removed? 3depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	28
-	A	Y	-	COARSE SAND & GRAVEL	28	40
-	-	Z	S	SANDY CLAY & BOULDERS	40	88
-	-	C	-	CLAY	88	95
-	-	S	-	SAND	95	148
-	A	S	-	COARSE SAND	148	153
-	N	X	-	FINE SAND & CLAY	153	250
-	A	S	-	COARSE SAND	250	257

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6.625	IPSCO PE 18.97 X .280 A53 B	Surface	152
5	PE IPSCO A53 B W/K PACKER	144	253
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	STAINLESS #10	253	257

9. Static Water Level

38 ft. below ground surface

10. Pump Test

Pumping level 38 ft. below surface

Pumping at 12 GP M for 24 Hrs.

Pumping Method ?

11. Well Is

22 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL MUD & CUTTINGS	Surface	152	
NAT FORMATION	152	257	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
MC		11-24-2003
Drill Rig Operator	Lic or Reg #	Date Signed
EC		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	75	Sewer - Building Sanitary	>	20
Building Drain - Sanitary	>	15	Ditch or Culvert		25
Building Overhang	>	10	Septic or Holding, or POWTS Tank	>	45

Comment:

Created On: 12-23-2003 Updated On: 09-08-2022 Review Status: