Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RQ610

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: HALL, KEN			Phone #
Mailing Address: E9454 INNISBROOK			
City: WISCONSIN DELLS	State: WI	Zip Code: 53965	
County: Sauk	Co. Permit #	Notification #	Completed: 12-29-2003

1. Well Location

Fire # (if avail.)

Town of DELLONA

Street Address or Road Name and Number: BAY HILL CT

Subdivision Name	Lot #	Block #
CHRISTMAS MT GOLF EST		

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
MICHAEL L COONS	91	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

Well Plan Approval #

NW	SW	Section	Township	Range
or Govt Lot #		13	13 N	5 E

Address: COONS WELL DRILLING, BARABOO WI 53913-9438

Approval Date (mm-dd-yyyy)

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		1

Reason for replaced or reconstructed well ?

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	34
6	34	120

Upper Enlarged Drillhole / Lower Open Bedrock

- Yes — Rotary - Mud Circulation ..... — Yes
- Rotary - Air .....
- Yes — Rotary - Air & Foam ..... — Yes
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 14in. dia
- Yes — Removed? 3depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	16
-	-	H	-	SHALE	16	23
-	S	N	-	SOFT SANDSTONE	23	28
I	H	N	-	FIRM WHITE SANDSTONE	28	120

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6.625	IPSCO PE 18.97 X .280 A53B	Surface	34
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

37 ft. below ground surface

10. Pump Test

Pumping level 49 ft. below surface

Pumping at 12 GP M for 24 Hrs.

Pumping Method ?

11. Well Is

20 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method: TREMIE PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	34	8 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
MC		03-12-2004
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
EC		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Drain - Sanitary	>	15	Collector Sewer - San or Storm	>	50
Building Overhang	>	6	Wastewater Sump	>	25
Clearwater Sump	>	20	Sewer - Building Sanitary	>	25

Comment:

Created On: 05-06-2004 Updated On: 05-24-2004 Review Status: