Well Construction Report
WISCONSIN UNIQUE WELL NUMBER: RS733

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: FEUKER, JOHN & CATHY	Phone #: (715)639-2403
Mailing Address: E1661 300TH AVE	
City: ELMWOOD	State: WI — Zip Code: 54740
County: Dunn	Co. Permit #:
Notification #	Completed: 10-23-2003
Well Constructor (Business Name): PELKE PLBG HTG & WELL DRLG INC	Lic. #: 535
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: N6298 STATE HWY 25 DURAND WI 54736-9105	Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #
Specific Capacity: 12	

1. Well Location

Town of WESTON

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

NE SW or Govt Lot #	Section	Township	Range
	28	27 N	14 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

NEW CONSTRUCTION

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	54
6	54	120

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....

Rotary - Air .....

Yes Rotary - Air & Foam ..... No

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Yes Temp. Outer Casing 10in. dia

Yes Removed? 10depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
R - C -	RED CLAY	Surface	10
E - H -	GREEN SHALE	10	50
T - H -	BROWN SHALE	50	110
T - N -	BROWN SANDSTONE	110	120

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLK ST T&C ASTM A53 GR B 19.45 LBS IPSCO USA	Surface	54
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

65 ft. below ground surface

10. Pump Test

Pumping level 66 ft. below surface

Pumping at 12 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method: TREMIE PIPE PRESSURE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
PORTLAND CEMENT	Surface	54	15 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

DOES NOT APPLY

13. Constructor / Supervisory Driller	Lic #	Date Signed
MW		10-29-2003
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	50	Building Overhang	>	40
			Septic or Holding, or POWTS Tank	>	50

Comment:

Created On: 11-20-2003 Updated On: 11-20-2003 Review Status: