Well Construction Report
WISCONSIN UNIQUE WELL NUMBER SE723

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	DOROW, JASON
Phone #	
Mailing Address	S3603 ABLEMAN RD
City	REEDSBURG
State	WI
Zip Code	53959
County	Sauk
Co. Permit #	
Notification #	
Completed	11-05-2004
Well Constructor (Business Name)	WILLIAM J SMITH
Lic. #	518
Facility ID # (Public Wells)	
Address	WM J SMITH WELL DRILLING BARABOO WI 53913
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	3

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of EXCELSIOR	Fire # (if avail.) S3603
Street Address or Road Name and Number	S3603 ABLEMAN RD
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	43.5133 °N -89.9204 °W
Method Code	GCD013
NE SE or Govt Lot #	
Section	17
Township	12 N
Range	5 E

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
NEW HOME
Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.5	Surface	40.5
6	40.5	98

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- No — Cable-tool Bit ____in. dia... — Yes
- Dual Rotary .....
- Yes — Temp. Outer Casing 9in. dia
- Yes — Removed? 7depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	7
-	-	N	-	SANDSTONE	7	98

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL ASTM A53 18.97 GRADE B WELDED JOINT MAVERICK USA	Surface	40.5
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method TREMIE PIPE PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
PORTLAND CEMENT	Surface	40.5	9 S

9. Static Water Level
25 ft. below ground surface

10. Pump Test
Pumping level 30 ft. below surface
Pumping at 15 GP M for 4 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? No
NONE ON PROPERTY

13. Constructor / Supervisory Driller	Lic #	Date Signed
WJS		11-05-2004
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
WJS		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		106
Building Overhang		27
Foundation Drain to Clearwater		30
Sewer - Building Sanitary		43
Septic or Holding, or POWTS Tank		81

Comment:

Created On: 03-29-2005 Updated On: 03-30-2020 Review Status: