Well Construction Report
WISCONSIN UNIQUE WELL NUMBER SH619

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	KLEMON, CORY
Phone #	
Mailing Address	239 SHELLEY LN
City	LA CROSSE
State	WI
Zip Code	54603
County	La Crosse
Co. Permit #	23309
Notification #	
Completed	08-30-2004
Well Constructor (Business Name)	SYLVESTER R HAUPT
Lic. #	489
Facility ID # (Public Wells)	
Address	HAUPT WELL DRLG AUBURNDALE WI 54412
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.6

1. Well Location

Town of MEDARY					Fire # (if avail.) N3212
Street Address or Road Name and Number					
N3212 HIDDEN SPRINGS RD					
Subdivision Name				Lot # 1	Block #
Latitude / Longitude in Decimal Degree (DD)					Method Code
43.8376 °N	-91.1702 °W				GCD013
NE	NE	Section	Township		Range
or Govt Lot #		26	16 N		7 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	4
8	4	127
6	127	182

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Yes Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes Temp. Outer Casing 10in. dia
- Yes Removed? 4depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	I	-	TOPSOIL	Surface	4
-	-	C	-	CLAY	4	23
-	-	N	-	SANDSTONE	23	182

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53 280 WALL WELDED US SAWHILL	Surface	127
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

138 ft. below ground surface

10. Pump Test

Pumping level 180 ft. below surface

Pumping at 24 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

20 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PACKER PRESSURE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	127	30 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
SH		09-27-2004
Drill Rig Operator	Lic or Reg #	Date Signed
TP		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	100

Type	Qualifier	Distance
Building Overhang		12
Septic or Holding, or POWTS Tank		95

Comment:

Created On: 11-09-2004 Updated On: 04-30-2020 Review Status: