Well Construction Report
WISCONSIN UNIQUE WELL NUMBER SN355

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JANISEWSKI, DENNIS & NANCY	Phone #: (715)834-8056
Mailing Address: S6072 SUNDANCE PL	
City: EAU CLAIRE	State: WI Zip Code: 54701

County	Co. Permit #	Notification #	Completed
Eau Claire	29918	38135476	09-07-2010

Well Constructor (Business Name): JAMES A WILCOX	Lic. #: 6028	Facility ID # (Public Wells):
Address: WATER WELL SPECIALISTS ALTOONA WI 54720		Well Plan Approval #:
		Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 2.9

1. Well Location

Town of BRUNSWICK

Fire # (if avail.):

Street Address or Road Name and Number: S5951 ST HWY 37

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): 44.74757 °N -91.56892 °W

Method Code: GPS008

NW SW or Govt Lot #	Section	Township	Range
	11	26 N	10 W

2. Well Type Replacement

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?: EXISTING WELL KEPT OPERABLE

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	80

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	I	-	LT TOPSOIL	Surface	1.5
T	-	Y	-	BROWN SAND/GRAVEL	1.5	57
T	-	Y	C	BROWN SAND/GRAVEL W/CLAY	57	75
T	A	S	-	BRN, CRS. SAND	75	80

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO ASTM-A53B P/E .280 6 X 5 K-PACKER	Surface	75.75
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	TELESC. SS .012 JOHNSON	75.5	80

9. Static Water Level

60 ft. below ground surface

10. Pump Test

Pumping level 63.5 ft. below surface

Pumping at 10 GP M for 30 Hrs.

Pumping Method ?

11. Well Is

16 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method MOUNDED IN STARTER

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE GRANULAR	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

N/A

13. Constructor / Supervisory Driller	Lic #	Date Signed
JW		09-07-2010
Drill Rig Operator	Lic or Reg #	Date Signed
DPJ		09-07-2010

4a. Potential Contamination Sources Is the well located in floodplain ?

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		69	Building Overhang		8
Building Drain - Sanitary		16	Septic or Holding, or POWTS Tank		57

Comment:

Created On: 10-04-2010 Updated On: 10-19-2010 Review Status: