Well Construction Report
WISCONSIN UNIQUE WELL NUMBER SN838

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: WARDER, RANDY			Phone #
Mailing Address: PO BOX 159			
City: STONE LAKE	State: WI	Zip Code: 54876	
County: Washburn	Co. Permit #	Notification #	Completed: 11-30-2004

1. Well Location

Town of STONE LAKE

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
GARY A OLSON	5831	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

Well Plan Approval #

or Govt Lot #		Section	Township	Range
SE	SE	25	39 N	10 W

Address: GARY OLSON WELL DRILLING
SPRINGBROOK WI 54875-9743

Approval Date (mm-dd-yyyy)

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.3

Reason for replaced or reconstructed well ?

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	74

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Yes Cable-tool Bit 4in. dia... No
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	M	SAND SILT	Surface	50
-	-	Y	M	SAND GRAVEL SILT	50	62
-	-	X	G	CLAY SAND GRAVEL	62	65
-	-	Y	-	GRAVEL SAND	65	74

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	ISCO A53-B-E WELDED	Surface	70
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
4	10 SLOT SCREENE STAINLESS STEEL	70	74

9. Static Water Level

21 ft. below ground surface

10. Pump Test

Pumping level 59 ft. below surface

Pumping at 10 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

21 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
GO		11-30-2004
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		86

Type	Qualifier	Distance
Building Overhang		34
Septic or Holding, or POWTS Tank		74

Comment:

Created On: 01-11-2005 Updated On: 01-14-2005 Review Status: