Well Construction Report
WISCONSIN UNIQUE WELL NUMBER SR573

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	M & K DRYWALL
Phone #	(262)877-8030
Mailing Address	8317 BENARD MILL RD
City	RICHMOND
State	IL
Zip Code	60071-
County	Kenosha
Co. Permit #	
Notification #	
Completed	01-21-2005
Well Constructor (Business Name)	THOMAS L SCHULTZ
Lic. #	6643
Facility ID # (Public Wells)	
Address	124 HILLSIDE DR TWIN LAKES WI 53181-9785
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.6

1. Well Location

Town of	RANDALL
Fire # (if avail.)	
Street Address or Road Name and Number	1947 SUNSET DR
Subdivision Name	BLUEBERRY HL
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	42.4993 °N -88.2946 °W
Method Code	GCD013
NW SE or Govt Lot #	
Section	31
Township	1 N
Range	19 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	132

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T	-	C	-	BROWN CLAY	Surface	11
-	-	Y	P	GRAVEL & SAND HARDPAN	11	100
R	-	C	P	RED CLAY HARDPAN	100	127
-	-	Y	-	SAND & GRAVEL	127	132

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	NEW PVC CERTAINTEED 1120 SDR 21 PWD 2241	Surface	127
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
5	JAYCE .10 SLOT PVC CONTINUOUS WRAPPED	127	132

7. Grout or Other Sealing Material

Method PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GROUT WELL DF	Surface	127	12 S

9. Static Water Level

40 ft. below ground surface

10. Pump Test

Pumping level 60 ft. below surface

Pumping at 12 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
TLS		01-21-2005
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Drain - Sanitary		40	Clearwater Sump		50
Building Overhang		10	Collector Sewer - San or Storm		100
			Sewer - Building Sanitary		45

Comment:

Created On: 07-28-2005 Updated On: 08-23-2019 Review Status: