Well Construction Report
WISCONSIN UNIQUE WELL NUMBER: SS175

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: NELSON, JASON	Phone #
Mailing Address: HWY 13	
City: PARK FALLS	State: WI	Zip Code: 54552
County: Price	Co. Permit #:	Notification #: 6975922401	Completed: 01-18-2018
Well Constructor (Business Name): JOHN A HOLT	Lic. #: 250	Facility ID # (Public Wells):
Address: JOHN HOLT WELL DRILLING PARK FALLS WI 54552-9310	Well Plan Approval #: Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 2

1. Well Location

Town of EISENSTEIN

Fire # (if avail.):

Street Address or Road Name and Number: HWY 13

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
45.9013 °N -90.435 °W	GPS008

NW SE or Govt Lot #	Section	Township	Range
	36	40 N	1 W

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	40

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Yes — Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
- - S -	SAND	Surface	25
- - Y -	SAND & GRAVEL	25	35
- - G -	GRAVEL	35	40

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53B PE HYUNDAI STEEL	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

10 ft. below ground surface

10. Pump Test

Pumping level 15 ft. below surface

Pumping at 10 GP M for 4 Hrs.

Pumping Method ?

11. Well Is

20 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
JH		
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
JEH		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		20	Septic or Holding, or POWTS Tank		25

Comment:

Created On: 04-17-2018 Updated On: 04-17-2018 Review Status: