Well Construction Report
WISCONSIN UNIQUE WELL NUMBER: SU185

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	GUESS, DAVE
Phone #	(608)254-6256
Mailing Address	PO BOX 238
City	LAKE DELTON
State	WI
Zip Code	53940
County	Sauk
Co. Permit #	
Notification #	
Completed	12-28-2004
Well Constructor (Business Name)	TERRY L MARSHALL
Lic. #	216
Facility ID # (Public Wells)	
Address	3774 STATE RD 13 WISCONSIN DELLS WI 53965-8906
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	2

1. Well Location

Fire # (if avail.)	S2051
Town of DELLONA	
Street Address or Road Name and Number	S2051 PARK LANE CIR
Subdivision Name	DELLONA HLS
Lot #	11
Block #	
Latitude / Longitude in Decimal Degree (DD)	43.5706 °N -89.8426 °W
Method Code	GCD013
SE SE or Govt Lot #	
Section	25
Township	13 N
Range	5 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	39
6	39	145

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Yes Rotary - Air & Foam ..... Yes
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes Temp. Outer Casing 10in. dia
- Yes Removed? 5depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	I	S	SANDY LOAM	Surface	2
-	A	S	-	COARSE SAND	2	5
-	-	N	-	SANDSTONE	5	145

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	PE STEEL PIPE ASTM A53 GR B 18.97 LBS/FT WHEATLAND PIPE	Surface	39
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

52 ft. below ground surface

10. Pump Test

Pumping level 61 ft. below surface

Pumping at 18 GP M for 12 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method TREMIE PIPE-PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
PORTLAND CEMENT & WATER	Surface	39	12 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
TLM		12-29-2004
Drill Rig Operator	Lic or Reg #	Date Signed
JJ		12-29-2004

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		69
Building Drain - Sanitary	>	40
Building Overhang		37

Type	Qualifier	Distance
Clearwater Sump		65
Foundation Drain to Clearwater		37
Sewer - Building Sanitary		69
Septic or Holding, or POWTS Tank		68

Comment:

Created On: 01-26-2005 Updated On: 03-30-2020 Review Status: