Well Construction Report
WISCONSIN UNIQUE WELL NUMBER SV092

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	HENRY, STANLEY
Phone #	(608)723-4481
Mailing Address	3760 HWY 81 W
City	PLATTEVILLE
State	WI
Zip Code	53818
County	Grant
Co. Permit #	
Notification #	22604808
Completed	04-29-2006
Well Constructor (Business Name)	DEAN A KIRSCHBAUM
Lic. #	6536
Facility ID # (Public Wells)	
Address	DON'S WELL DRILLING LLC BOSCOBEL WI 53805
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.2

1. Well Location

Town of ELLENBORO

Fire # (if avail.)

Street Address or Road Name and Number: 4234 AIRPORT RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
42.7859 °N -90.6363 °W	GCD013

SW SW or Govt Lot #	Section	Township	Range
	29	4 N	2 W

2. Well Type Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	73
6	73	120

Upper Enlarged Drillhole		Lower Open Bedrock
	Rotary - Mud Circulation	
Yes	Rotary - Air	Yes
Yes	Rotary - Air & Foam	No
	Drill-Through Casing Hammer	
	Reverse Rotary	
	Cable-tool Bit ____in. dia...	
	Dual Rotary	
Yes	Temp. Outer Casing 10in. dia	
Yes	Removed? 9depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	9
-	-	L	-	LIMEROCK	9	120

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL WHEATLAND PIPE ASTM-A53-B PE	Surface	73
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

50 ft. below ground surface

10. Pump Test

Pumping level 100 ft. below surface

Pumping at 10 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PRESSURE TREMIE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	73	61 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DK		05-22-2006
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75	Septic or Holding, or POWTS Tank		60

Comment: BLDG OVERHANG NOT IN

Created On: 07-11-2006 Updated On: 03-17-2020 Review Status: