Well Construction Report
WISCONSIN UNIQUE WELL NUMBER SV768

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: FINLEYSON, MARK	Phone #: (262)835-1382
Mailing Address: 2157 43RD ST	
City: CALEDONIA	State: WI Zip Code: 53108
County: Racine	Co. Permit #:
Notification #: 41241668	Completed: 08-27-2011
Well Constructor (Business Name): MAY L L WELL DRILLING CO INC	Lic. #: 9
Facility ID # (Public Wells):	
Well Plan Approval #:	
Address: 9112 S 13TH ST OAK CREEK WI 53154-4302	Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 0	

1. Well Location

Town of RAYMOND

Fire # (if avail.):

Street Address or Road Name and Number: 2157 43RD ST

Subdivision Name: | Lot #: | Block #:

Latitude / Longitude in Decimal Degree (DD): 42.80663 °N -87.97385 °W

Method Code: GCD013

NW SW or Govt Lot #: | Section: 13 | Township: 4 N | Range: 21 E

2. Well Type Replacement

of previous unique well #: constructed in:

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
6	20	255

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Yes Cable-tool Bit 10in. dia... No

Dual Rotary .....

Yes Temp. Outer Casing 10in. dia

Yes Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	70
-	-	P	-	HARDPAN	70	105
-	-	L	-	LIMESTONE	105	255
-	-	H	-	SHALE	255	255

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW, STEEL, WELDED ASTM A-53 18.97 LB/FT IPSCO STEEL	Surface	105
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

65 ft. below ground surface

10. Pump Test

Pumping level 200 ft. below surface

Pumping at 2 GP M for 80 Hrs.

Pumping Method ?

11. Well Is

13 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL CUTTING-MUD	Surface	20	S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
DM		09-14-2011
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Building Overhang		50
Building Drain - Sanitary		70	Septic or Holding, or POWTS Tank		50

Comment:

Created On: 10-19-2011 Updated On: 06-28-2019 Review Status: