Well Construction Report
WISCONSIN UNIQUE WELL NUMBER TA270

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner	CARLSON, DUSTIN
Phone #	
Mailing Address	105 BALSAM ST
City	SPOONER
State	WI
Zip Code	54801
County	Washburn
Co. Permit #	
Notification #	21689896
Completed	11-09-2005
Well Constructor (Business Name)	CHRISTOPHER LINDSTROM
Lic. #	6521
Facility ID # (Public Wells)	
Well Plan Approval #	
Address	LINDSTROM WELLS SPOONER WI 54801-9438
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.6

1. Well Location

Town of BASS LAKE	Fire # (if avail.)
Street Address or Road Name and Number	SPRING LK RD
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	°N °W
Method Code	
NW NE or Govt Lot #	
Section	30
Township	40 N
Range	10 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
5	Surface	82

Upper Enlarged Drillhole

Lower Open Bedrock

Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T	Q	S	-	BROWN CAVING SAND	Surface	26
T	-	P	-	BROWN HARDPAN	26	65
T	-	Y	-	BROWN SAND & GRAVEL	65	82

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	A53B .258 WALL 2210 PSI PLAIN END IPSCO	Surface	78
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
4	STAINLESS #10	78	82

9. Static Water Level

60 ft. below ground surface

10. Pump Test

Pumping level 70 ft. below surface

Pumping at 6 GP M for 24 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
CPL		11-09-2005
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
EL		11-09-2005

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60	Septic or Holding, or POWTS Tank		54

Comment:

Created On: 01-23-2006 Updated On: 01-23-2006 Review Status: