Well Construction Report
WISCONSIN UNIQUE WELL NUMBER TE683

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: OLSEN, CHRIS			Phone #: (262)642-4776
Mailing Address: N4296 CO RD H			
City: ELKHORN	State: WI	Zip Code: 53121	
County: Walworth	Co. Permit #:	Notification #: 24166341	Completed: 06-25-2007

1. Well Location

Town of GENEVA

Fire # (if avail.): N4296

Street Address or Road Name and Number:

Subdivision Name: | Lot #: | Block #:

Well Constructor (Business Name): JAMES E CHENEY	Lic. #: 339	Facility ID # (Public Wells):	Latitude / Longitude in Decimal Degree (DD): 42.6466 °N -88.5193 °W	Method Code: GCD013
Address: CHENEY WELL DRILLING, ELKHORN WI 53121-9470		Well Plan Approval #:	SW NW or Govt Lot #:	Section: 8	Township: 2 N	Range: 17 E
		Approval Date (mm-dd-yyyy):		

2. Well Type New Well

of previous unique well #: constructed in:

Reason for replaced or reconstructed well ?:

Hicap Permanent Well #	Common Well #	Specific Capacity: 0.3

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	75

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	I	-	TOP SOIL	Surface	3
-	-	C	-	CLAY	3	73
-	-	G	-	GRAVEL	73	75

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO TUBULAR P/E ASTM GR B A-53	Surface	75
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

21 ft. below ground surface

10. Pump Test

Pumping level 50 ft. below surface

Pumping at 10 GP M for 4 Hrs.

Pumping Method ?

11. Well Is

22 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE	Surface		50 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
JC		
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		62

Comment: SEPTIC/SEWER NOT IN

Created On: 09-19-2007 Updated On: 09-12-2019 Review Status: