Well Construction Report
WISCONSIN UNIQUE WELL NUMBER TI299

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SCHRECK, DEL			Phone #
Mailing Address: N4649 MAPLE LN			
City: ONALASKA	State: WI	Zip Code: 54650	

County	Co. Permit #	Notification #	Completed
Trempealeau	5177	22095267	03-04-2006

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
LYSAKER WELL DRLG & SERVICE LLC	6968	

Address: N5452 EAGLE CIRCLE LANE
ONALASKA WI 54650

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.3

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of TREMPEALEAU

Fire # (if avail.): N13301

Street Address or Road Name and Number: LARKSPUR RD

Subdivision Name	Lot #	Block #
PRAIRIE BLUFFS	21	

Latitude / Longitude in Decimal Degree (DD)	Method Code
44.0321 °N -91.4259 °W	GCD013

NE SW or Govt Lot #	Section	Township	Range
	14	18 N	9 W

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
WATE SUPPLY

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	112

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	Y	-	SAND & GRAVEL	Surface	112

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	NEW PLAIN END BLACK STEEL ASTM A53B .237 WALL 10.79 LBS WHEATLAND WELDED	Surface	109
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
3.5	STAINLESS STEEL 10 SLOT CONT JOHNSON	109	112

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

9. Static Water Level
65 ft. below ground surface

10. Pump Test
Pumping level 100 ft. below surface
Pumping at 10 GP M for 24 Hrs.
Pumping Method ?

11. Well Is
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
EL		03-04-2006
Drill Rig Operator	Lic or Reg #	Date Signed
DL		03-04-2006

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60
Building Drain - Sanitary		15

Type	Qualifier	Distance
Building Overhang		6
Sewer - Building Sanitary		25
Septic or Holding, or POWTS Tank		40

Comment:

Created On: 09-14-2006 Updated On: 07-31-2019 Review Status: