# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* UB791

**Drinking Water and Groundwater - DG/5**
**Department of Natural Resources, Box 7921**
**Madison WI 53707**
Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: SKRECZKOWSKI, LUCY | | | Phone #: (715)457-2110 |
| Mailing Address: 2242 STATE HWY 34 | | | |
| City: JUNCTION CITY | State: WI | Zip Code: 54443 | |
| County: Portage | Co. Permit #: | Notification #: 25029076 | Completed: 10-20-2008 |

| | | | |
|---|---|---|---|
| Well Constructor (Business Name): RICK BRANDL | Lic. #: 325 | Facility ID # (Public Wells): | |
| Address: RICK BRANDL WELL DRILLING<br>MILLADORE WI 54454 | | Well Plan Approval #: | |
| | | Approval Date (mm-dd-yyyy): | |
| Hicap Permanent Well #: | Common Well #: | Specific Capacity: 0.1 | |

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**1. Well Location**
Town of CARSON

Fire # (if avail.)

Street Address or Road Name and Number: 2242 STATE HWY 34

| Subdivision Name | Lot # | Block # |
|---|---|---|
| | | |

| Latitude / Longitude in Decimal Degree (DD) | | | | Method Code |
|---|---|---|---|---|
| 44.59238 °N | -89.8083 °W | | | GPS008 |
| NE NE or Govt Lot # | Section: 5 | Township: 24 N | Range: 6 E | |

**2. Well Type** New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 8 | Surface | 40 |
| 6 | 40 | 160 |

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes / Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 8in. dia
- Yes — Removed? 10depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| - | - | I | - | TOPSOIL | Surface | 1 |
| T | - | C | - | CLAY BROWN | 1 | 10 |
| U | H | Q | - | GRANITE BLUE HARD | 10 | 160 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | BLACK STEEL ASTM 53 18.97 IPSCO WELDED | Surface | 40 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| | | | |

**7. Grout or Other Sealing Material**
Method BRADENHEAD

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| NEAT CEMENT | Surface | 40 | 10 S |

**9. Static Water Level**
22 ft. below ground surface

**10. Pump Test**
Pumping level 140 ft. below surface
Pumping at 10 GP for 1 Hrs.
Pumping Method ?

**11. Well Is**
20 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
STILL IN USE

| 13. Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| RB | | 04-22-2009 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 150 |
| Building Drain - Sanitary | | 90 |
| Building Overhang | | 70 |
| Sewer - Building Sanitary | | 95 |

| Type | Qualifier | Distance |
|---|---|---|
| Silo/Storage Tube | | 180 |
| Ditch or Culvert | | 90 |
| Animal Yard - Include Hutches | | 190 |
| Barn Gutter | | 190 |
| Septic or Holding, or POWTS Tank | | 120 |

Comment:

Created On: 05-20-2009 Updated On: 05-07-2020 Review Status: