Well Construction Report
WISCONSIN UNIQUE WELL NUMBER UL446

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: BLESER, AL	Phone #: (920)582-7628
Mailing Address: PO BOX 223	
City: BUTTE DES MORTS	State: WI — Zip Code: 54927
County: Winnebago	Co. Permit #:
Notification #: 28068887	Completed: 01-16-2008
Well Constructor (Business Name): WELLS BY WELCH - ROTARY DIVISION	Lic. #: 7500
Facility ID # (Public Wells):	
Address: 9403 TRI COUNTY RD FREMONT WI 54940	
Well Plan Approval #:	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 0.4	

1. Well Location
Town of WINNECONNE
Fire # (if avail.):
Street Address or Road Name and Number: WASHINGTON ST
Subdivision Name: Lot #: Block #:
Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code:

SE	SE	Section	Township	Range
or Govt Lot #		24	19 N	15 E

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	172
6	172	200

Upper Enlarged Drillhole: Yes
Lower Open Bedrock: Yes
Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	G	CLAY, STONES	Surface	16
-	-	L	-	LIMESTONE	16	45
-	-	L	H	LIMESTONE, SHALE LAYERS	45	94
-	-	L	-	LIMESTONE	94	150
-	-	L	N	LIMESTONE, SANDSTONE LAYERS	150	160
-	-	N	-	SANDSTONE, BROWN TO PINK	160	170
-	-	N	-	SANDSTONE, PINK TO YELLOW	170	200

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL, IPSCO, P/E ASTM A53B, WELDED	Surface	172
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
21 ft. below ground surface

10. Pump Test
Pumping level 60 ft. below surface
Pumping at 15 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method BRADENHEAD

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	172	50 S

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? No
NONE ON PROPERTY

13. Constructor / Supervisory Driller	Lic #	Date Signed
PB		01-16-2008
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		20	Sewer - Building Sanitary		45

Comment:

Created On: 02-20-2008 Updated On: 02-20-2008 Review Status: