Well Construction Report
WISCONSIN UNIQUE WELL NUMBER UX234

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: HAAS, TOM	Phone #: (715)644-5513
Mailing Address: 36360 CO HWY MM	
City: STANLEY	State: WI — Zip Code: 54768
County: Chippewa	Co. Permit #: 32280 — Notification #: 52400366 — Completed: 08-26-2014
Well Constructor (Business Name): JOHN J HATFIELD	Lic. #: 4934 — Facility ID # (Public Wells):
Address: HATFIELD PUMP INSTALLERS, STANLEY WI 54768-9802	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 0.2

1. Well Location

Fire # (if avail.):

Town of COLBURN

Street Address or Road Name and Number: 360TH ST

Subdivision Name: — Lot #: — Block #:

Latitude / Longitude in Decimal Degree (DD): 45.07267 °N -90.94762 °W — Method Code: GPS008

NE	NE	Section	Township	Range
or Govt Lot #		23	30 N	5 W

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

3. Well serves 1 # of CABIN

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	14
6	14	62

Upper Enlarged Drillhole — Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Yes Cable-tool Bit ____in. dia... No
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	-	C	CLAY	Surface	3
-	-	G	G	GRAVEL, BOULDERS STONES	3	14
-	-	Y	P	SAND, HARD PAN & ROCKS	14	25
-	-	C	P	CLAY (HARD PAN)	25	45
-	W	Y	-	SAND GRAVEL & WATER	45	50
-	-	L	-	SOAP ROCK	52	62

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STD-BLACK STEEL 18.97 WELDED PLAIN-END ASTM-A53-IPSCO USA	Surface	60
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

24 ft. below ground surface

10. Pump Test

Pumping level 55 ft. below surface

Pumping at 5 GP M for 24 Hrs.

Pumping Method ?

11. Well Is

16 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

WAS NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
JJH		09-04-2014
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		58	Building Overhang		8
			Septic or Holding, or POWTS Tank		40

Comment:

Created On: 10-17-2014 Updated On: 10-20-2014 Review Status: