Well Construction Report
WISCONSIN UNIQUE WELL NUMBER UZ327

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RAISLER, ADAM	Phone #
Mailing Address: E6880 SYMCO RD	
City: MANAWA	State: WI — Zip Code: 54949
County: Waupaca	Co. Permit #: — Notification #: 35351178 — Completed: 12-02-2009
Well Constructor (Business Name): JOHN D DILLENBURG	Lic. #: 6331 — Facility ID # (Public Wells):
Address: DILLENBURG WELL DRLG, SHAWANO WI 54166	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 0.8

1. Well Location

Town of ROYALTON	Fire # (if avail.): N2719
Street Address or Road Name and Number: LONG LN	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 44.33847 °N -88.9746 °W	Method Code: GPS008
SE NW or Govt Lot #:	Section: 31 — Township: 22 N — Range: 13 E

2. Well Type New Well

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	123

Upper Enlarged Drillhole: Yes

Lower Open Bedrock: No

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	I	-	TOPSOIL	Surface	2
-	-	C	-	CLAY	2	116
-	-	S	-	SAND	116	123

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	CRESTLINE PVC SDR17 ASTM D2241 SOLVENT WELD	Surface	119
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	JOHNSON SS SCREEN 12 SLOT	119	123

7. Grout or Other Sealing Material

Method: TREMIE PIPE PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE GROUT	Surface	100	S

9. Static Water Level

10 ft. below ground surface

10. Pump Test

Pumping level 85 ft. below surface

Pumping at 60 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

22 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
JD		12-17-2009
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		30

Comment: NO SEPTIC/SEWER OR ANYTHING OTHER THAN BLDG OVERHANG

Variance ID	Variance or Exception Type	Date	Reason
	WCR Submit Time	12/29/2009	FAX OF WCR RECEIVED TO MEET THE 30-DAY REQUIREMENT FOR SUBMISSION OF WCRS

Created On: 02-18-2010 Updated On: 05-08-2020 Review Status: