Well Construction Report
WISCONSIN UNIQUE WELL NUMBER VA923

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	OLSON, BILL
Phone #	
Mailing Address	6883 CO B
City	CATARACT
State	WI
Zip Code	54620
County	Monroe
Co. Permit #	
Notification #	35342676
Completed	12-01-2009
Well Constructor (Business Name)	HEEG WELL DRLG LLC
Lic. #	6704
Facility ID # (Public Wells)	
Address	5069 CTY ROAD F AUBURNDALE WI 54412
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.7

1. Well Location

Town of LITTLE FALLS

Fire # (if avail.)

Street Address or Road Name and Number: CO B

Subdivision Name		Lot #	Block #
Latitude / Longitude in Decimal Degree (DD)	44.07245 °N -90.82572 °W	Method Code	GPS006
SW SW or Govt Lot #		Section 35	Township 19 N
		Range 4 W	

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of SHOP

Non-community

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	57

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Yes — Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T Q S -	SAND	Surface	57

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STANDARD STEEL ASTM A53 WHEATLAND USA WELDED JOINT	Surface	54
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	10 SLOT SS JOHNSON W/K-PACKER	54	57

9. Static Water Level

35 ft. below ground surface

10. Pump Test

Pumping level 50 ft. below surface

Pumping at 10 GP for 1 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
MOUNDED #8	Surface		2 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
BH		12-01-2009
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
CH		12-01-2009

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Building Overhang		7
			Septic or Holding, or POWTS Tank		50

Comment:

Created On: 01-22-2010 Updated On: 01-22-2010 Review Status: