Well Construction Report
WISCONSIN UNIQUE WELL NUMBER VH801

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	ANIMAL TRACKS LLC, EICHMANN, K
Phone #	
Mailing Address	3600 CO RD Q
City	AMHERST JUNCTION
State	WI
Zip Code	54407
County	Portage
Co. Permit #	
Notification #	39073467
Completed	11-23-2010
Well Constructor (Business Name)	EDWARD J GRITZNER
Lic. #	273
Facility ID # (Public Wells)	
Address	ALPHA DRLG SERVICE INC AMHERST WI 54406-9161
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	3.3

1. Well Location

Fire # (if avail.)	
Town of AMHERST	
Street Address or Road Name and Number	3500 CO RD Q
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	44.48593 °N -89.31187 °W
Method Code	GPS008
SW NE or Govt Lot #	
Section	8
Township	23 N
Range	10 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	64

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
K	-	I	-	BLACK DIRT	Surface	1
T	-	C	-	CLAY BROWN	1	3
-	-	S	-	SAND	3	4
-	-	Y	-	SAND GRAVEL	4	15
-	-	Y	G	SAND GRAVEL COBBLES	15	21
-	-	S	-	SAND	21	64

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	6.625 X .280 PE WELDED A53 IPSCO	Surface	60
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5.5	SAINLESS S 8 SLOT	60	64

7. Grout or Other Sealing Material

Method GRAVITY

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENSEAL (MOUNDED)	Surface		

9. Static Water Level

30 ft. below ground surface

10. Pump Test

Pumping level 36 ft. below surface

Pumping at 20 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

36 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

N/A

13. Constructor / Supervisory Driller	Lic #	Date Signed
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
EG		11-23-2010

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	100	Building Overhang	>	20
			Septic or Holding, or POWTS Tank	>	80

Comment:

Created On: 01-11-2011 Updated On: 01-11-2011 Review Status: