Well Construction Report
WISCONSIN UNIQUE WELL NUMBER VJ836

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	JOHNSON, MIKE
Phone #	
Mailing Address	4560 ELMWOOD RD
City	HUBERTUS
State	WI
Zip Code	53033
County	Waushara
Co. Permit #	
Notification #	52309458
Completed	08-08-2014
Well Constructor (Business Name)	WAYNE W SALEFSKY
Lic. #	567
Facility ID # (Public Wells)	
Address	TOWN & COUNTRY WELL DRILLING BERLIN WI 54923-0123
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	1.5

1. Well Location

Fire # (if avail.)	4735
Town of WARREN	
Street Address or Road Name and Number	4735 W CHICAGO DR
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	44.0621 °N -89.1189 °W
Method Code	GCD013
NE SW or Govt Lot #	
Section	6
Township	18 N
Range	12 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	128
6	128	140

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes Cable-tool Bit 6in. dia... Yes
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	80
-	-	C	-	CLAY	80	128
-	N	-	-	SAND STONE	128	140

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	T&C ASTM A53B NEW BLACK STEEL 19.45 LB PER FT VSP CO HYDRO TESTED 1780 PSI	Surface	128
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

40 ft. below ground surface

10. Pump Test

Pumping level 60 ft. below surface

Pumping at 30 GP M for 3 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
#8 BENTONITE	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
WS		09-09-2014
Drill Rig Operator	Lic or Reg #	Date Signed
SS		09-09-2014

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Septic or Holding, or POWTS Tank	>	50

Comment:

Created On: 10-01-2014 Updated On: 05-05-2020 Review Status: