Well Construction Report
WISCONSIN UNIQUE WELL NUMBER WH623

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ANDERSON, KATIE	Phone #: 715
Mailing Address: 37055 HWY 169	
City: MELLON	State: WI Zip Code: 54546
County: Ashland	Co. Permit #:
Notification #: 29269099	Completed: 05-01-2008
Well Constructor (Business Name): PEPPER R CRAFT	Lic. #: 6808
Facility ID # (Public Wells):	
Address: PO BOX 145 LAKE NEBAGAMON WI 54849	
Well Plan Approval #:	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 0	

1. Well Location

Town of MORSE

Fire # (if avail.):

Street Address or Road Name and Number: HAUGEN

Subdivision Name: | Lot #: | Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

NE	SE	Section	Township	Range
or Govt Lot #		29	45 N	2 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	40
6	40	436

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	Yes
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
	Dual Rotary	
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	Clay	Surface	10
B	-	Q	-	Black, Granite	10	436

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	Plainend IPSCO A 53 B	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

35 ft. below ground surface

10. Pump Test

Pumping level 200 ft. below surface

Pumping at 1 GP M for 48 Hrs.

Pumping Method ?

11. Well Is

16 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method Bradenhead

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
Neat cement grout	Surface	40	8 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
PC		03-04-2009
Drill Rig Operator	Lic or Reg #	Date Signed
PC		03-04-2009

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment:

Created On: 04-14-2009 Updated On: 04-16-2009 Review Status: APPROVED