Well Construction Report
WISCONSIN UNIQUE WELL NUMBER WS570

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JESMOK, TOM			Phone #
Mailing Address: 12800 W ALLERTON AVE			
City: NEW BERLIN	State: WI	Zip Code: 53151	
County: Price	Co. Permit #:	Notification #: 40827436	Completed: 06-19-2011

1. Well Location

Town of FLAMBEAU

Fire # (if avail.)

Street Address or Road Name and Number: PRICE LK RD

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
JEFFREY J HOLT	5891	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

Well Plan Approval #

NW	NE	Section	Township	Range
or Govt Lot #		33	39 N	2 W

Address: HOLT WELL DRILLING
PARK FALLS WI 54552-1390

Approval Date (mm-dd-yyyy)

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.2

Reason for replaced or reconstructed well ?

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	76

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	5
-	-	X	-	SAND & CLAY	5	70
-	-	G	-	GRAVEL	70	76

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53B PE IPSCO	Surface	76
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

9 ft. below ground surface

10. Pump Test

Pumping level 60 ft. below surface

Pumping at 10 GP for 8 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method MOUND

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
JJH		
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Septic or Holding, or POWTS Tank		35

Comment:

Created On: 08-02-2011 Updated On: 08-02-2011 Review Status: