Well Construction Report
WISCONSIN UNIQUE WELL NUMBER WS618

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: CADOTT, VILLAGE OF	Phone #: (715)289-4282
Mailing Address: PO BOX 40	
City: CADOTT	State: WI / Zip Code: 54727

County	Co. Permit #	Notification #	Completed
Chippewa	31151	42748313	07-31-2012

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
PEAK WELL DRILLING LLC	6181	

Address: PO BOX 226, CADOTT WI 54727

Well Plan Approval #	Approval Date (mm-dd-yyyy)
0940002	12-22-2011

Hicap Permanent Well #	Common Well #	Specific Capacity
71817	1	0

1. Well Location

Village of CADOTT

Fire # (if avail.)

Street Address or Road Name and Number: 80TH AVE

Subdivision Name	Lot #	Block #
CSM 3780	1	

Latitude / Longitude in Decimal Degree (DD)	Method Code
44.95842 °N -91.13433 °W	GPS006

NW NE or Govt Lot #	Section	Township	Range
	32	29 N	6 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of OFFICE/WWTP

Private,potable Miscellaneous

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	107
6	107	500

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes / Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Yes — Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 10in. dia
- No — Removed? 15depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T - Z M	BROWN CLAY W/GRAVEL & SILT	Surface	13
K F Q -	FRACTURED BLACK GRANITE	13	15
K H Q -	HARD BLACK GRANITE	15	500

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL 18.97 A53B U.S. IPSCO P.E. WELDED	Surface	107
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method: TREMIE PIPE PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	107	38 S

9. Static Water Level

6 ft. below ground surface

10. Pump Test

Pumping level 125 ft. below surface

Pumping at 5 GP M for 24 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

N.A.

13. Constructor / Supervisory Driller	Lic #	Date Signed
MP		07-31-2012
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Drain - Sanitary		50	Collector Sewer - San or Storm		55
Building Overhang		50	Other Contamination Sources	>	100
			Sewer - Building Sanitary		50

Comment: 3/15/13: E-MAIL FROM TIM STOCKMAN @ FOTH YESTERDAY GIVES THE APPROXIMATE WELL LOCATION OF THIS WELL & STATES FACILITY IS BEING RELOCATED. PAUL KOZOL ACCEPTS THIS 'AS BUILT' LOCATION SO I ADDED TO LAT/LONG IN THIS WCR. DLR. PRIOR NOTES; COULD NOT REMOVE 10" CASING FROM SURFACE TO 15'...DRIVEN IN ROCK TOO FIRM. UNIQUE WWTP #71817. WELL FILE #09-4-0002.

Variance ID	Variance or Exception Type	Date	Reason
	WCR Submit Time	07/31/2012	I HELD ON TO THE CONST. REPORT TO HEAR BACK FROM PAUL KOZOL ON CHANGES TO PUMPING REQUIREMENTS. MIKE PECK.OK PER PCK 11/17/12

Created On: 12-07-2012 Updated On: 03-15-2013 Review Status: