Well Construction Report
WISCONSIN UNIQUE WELL NUMBER WU864

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	STEIN, DAVID
Phone #	
Mailing Address	2225 HWY S
City	IRON RIDGE
State	WI
Zip Code	53035

County	Co. Permit #	Notification #	Completed
Dodge		45417094	09-20-2012

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
KLEMME BROS WELL & PUMP INC	5935	

Address 4932 HWY H
KEWASKUM WI 53040

Well Plan Approval #

Approval Date (mm-dd-yyyy)

Hicap Permanent Well #	Common Well #	Specific Capacity
		2.1

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of HERMAN

Fire # (if avail.) 2225

Street Address or Road Name and Number
2225 HWY S

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)				Method Code
43.38407	°N	-88.50582	°W	OTH001

NW NE or Govt Lot #	Section	Township	Range
	31	11 N	17 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	200

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes / Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	X	G	CLAY SAND & GRAVEL	Surface	45
-	-	C	S	SANDY CLAY	45	58
-	-	C	-	CLAY	58	70
-	-	H	-	SHALE	70	87
I	-	L	-	LIMESTONE (WHITE)	87	100
-	-	L	H	LIMESTONE & SHALE	100	125
-	-	H	-	SHALE	125	160
G	-	L	-	LIMESTONE GRAY	160	200

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO ASTM A53B WELDED	Surface	87
5	IPSCO ASTM A53B	87	160
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE #8	Surface		3 S

9. Static Water Level
80 ft. below ground surface

10. Pump Test
Pumping level 87 ft. below surface
Pumping at 15 GP M for 8 Hrs.
Pumping Method ?

11. Well Is
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
GK		10-10-2012
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		170	Downspout/Yard Hydrant		30
Building Drain - Sanitary		40	Foundation Drain to Clearwater		30
Building Overhang		30	Sewer - Building Sanitary		80
Clearwater Sump		40	Septic or Holding, or POWTS Tank		150

Comment:

Created On: 11-01-2012 Updated On: 09-08-2022 Review Status: