Well Construction Report
WISCONSIN UNIQUE WELL NUMBER WY582

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: ASPEN HOMES	Phone #: (262)695-4485
Mailing Address: 325 OAKTON AVE STE 202	
City: PEWAUKEE	State: WI — Zip Code: 53072
County: Waukesha	Co. Permit #:
Notification #: 46801683	Completed: 02-18-2013
Well Constructor (Business Name): MICHAEL G HARTMAN	Lic. #: 436
Facility ID # (Public Wells):	
Well Plan Approval #:	
Address: MICHAEL HARTMAN WELL DRLG & PUMP I NORTH LAKE WI 53064-0218	Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 2	

1. Well Location

Fire # (if avail.):

Town of LISBON

Street Address or Road Name and Number: W276 N8875 N FACE CT

Subdivision Name	Lot #	Block #
TWIN PINES		

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

SE	NW	Section	Township	Range
or Govt Lot #		7	8 N	19 E

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?: NEW CONSTRUCTION

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	115
5	115	118

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air ..... — No
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	Y	-	SAND, GRAVEL	Surface	118

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	0.280 A 53 GRB WHEATLAND STEEL WELED	Surface	115
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	#18 SLOT COOK	115	118

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CRUMBLES	Surface		

9. Static Water Level

80 ft. below ground surface

10. Pump Test

Pumping level 90 ft. below surface

Pumping at 20 GP M for 4 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NO WELL

13. Constructor / Supervisory Driller	Lic #	Date Signed
MH		02-26-2013
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
MH		02-26-2013

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Foundation Drain to Clearwater		16
Building Overhang		15	Wastewater Sump		65
Clearwater Sump		65	Sewer - Building Sanitary		65
			Septic or Holding, or POWTS Tank		75

Comment:

Created On: 03-25-2013 Updated On: 03-25-2013 Review Status: