Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XE933

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: HAHN, TOM	Phone #: (920)734-4968
Mailing Address: 416 S FIDELIS ST	
City: APPLETON	State: WI — Zip Code: 54915
County: Oneida	Co. Permit #:
Notification #: 48051320	Completed: 05-30-2013
Well Constructor (Business Name): MERCER WELL DRILLING LLC	Lic. #: 6578
Facility ID # (Public Wells):	
Well Plan Approval #:	
Address: 5789 HWY 51 MERCER WI 54547	Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 15	

1. Well Location

Town of HARSHAW	Fire # (if avail.): 4927
Street Address or Road Name and Number: HORSEHEAD RD	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 45.704 °N -89.6077 °W	Method Code: GCD013
SW NW or Govt Lot #:	Section: 10 — Township: 37 N — Range: 7 E

2. Well Type Replacement

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?: DRY HOLE

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	40

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Yes — Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	Y	-	SAND & GRAVEL	Surface	32
-	A	G	-	COARSE GRAVEL	32	40

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLK ASTM A53 WELDED 18.97 LBS WHEATLAND	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

24 ft. below ground surface

10. Pump Test

Pumping level 25 ft. below surface

Pumping at 15 GP for 2 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NA	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
FS		06-05-2013
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60	Septic or Holding, or POWTS Tank		35

Comment:

Created On: 06-28-2013 Updated On: 06-30-2020 Review Status: