Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XG043

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: BIBA, GREG & DAWN	Phone #
Mailing Address: E914 STRATLON LAKE RD	
City: WAUPACA	State: WI / Zip Code: 54981
County: Waupaca	Co. Permit #: / Notification #: 7202864501 / Completed: 05-25-2018
Well Constructor (Business Name): WOOLSEY PLBG & HTG INC	Lic. #: 4027 / Facility ID # (Public Wells):
Address: PO BOX 106 WAUPACA WI 54981-0106	Well Plan Approval #: / Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: / Specific Capacity:

1. Well Location

Town of DAYTON				Fire # (if avail.): N1560
Street Address or Road Name and Number: JOHANKNECHT LN				
Subdivision Name: OAK FOREST			Lot #: 6	Block #:
Latitude / Longitude in Decimal Degree (DD): 44.2958 °N -89.1855 °W				Method Code: GCD013
SE	NE	Section: 17	Township: 21 N	Range: 11 E
or Govt Lot #: 1				

2. Well Type Replacement
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
NEW WELL
Construction Type: Driven Point

3. Well serves 1 # of SEASONAL COTTAGE
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
1.25	Surface	28

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
1.25	SCH 40 GALV STEEL	Surface	25
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
1.25	MIDWEST 60 GA STAINLESS	25	28

7. Grout or Other Sealing Material
Method

8. Geology

9. Static Water Level
2 ft. below ground surface

10. Pump Test
Pumping level 2 ft. below surface
Pumping at 10 GP M for 15 Hrs.
Pumping Method ?

11. Well Is
15 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
SW		05-25-2018
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Lake, Stream, River or Pond (Including Storm Water Detention Basin)		25	Septic or Holding, or POWTS Tank		50

Comment:

Created On: 10-29-2018 Updated On: 05-08-2020 Review Status: APPROVED