Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XG045

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: PATRICIA GRALL			Phone #
Mailing Address: 740 S 31ST ST			
City: WAUPACA	State: WI	Zip Code: 54981	
County: Waushara	Co. Permit #:	Notification #: 8098717901	Completed: 08-03-2020

Well Constructor (Business Name): WOOLSEY PLBG & HTG INC	Lic. #: 4027	Facility ID # (Public Wells):	
Address: PO BOX 106 WAUPACA WI 54981-0106		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity:	

3. Well serves # of HOUSE
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

1. Well Location
Town of SPRINGWATER

Fire # (if avail.): N6956

Street Address or Road Name and Number: N6956 W. PINE LAKE RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): 44.2302 °N -89.1701 °W
Method Code: GPS008

SE	SE	Section	Township	Range
or Govt Lot #		3	20 N	11 E

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
SEPTIC SYSTEM

Construction Type: Driven Point

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
1.25	Surface	25

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
1.25	GALV SCH 40	Surface	25
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
1.25	3' JOHNSON 60 GA. STAINLESS STEEL	25	25

7. Grout or Other Sealing Material
Method

8. Geology

9. Static Water Level
5 ft. below ground surface

10. Pump Test
Pumping level 5 ft. below surface
Pumping at 10 GP M for 24 Hrs.
Pumping Method ? Test Pump

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? No

12. Notified Owner of need to fill & seal ? Yes

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
SJW	3846	08-03-2020
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment:

Created On: 09-14-2020 Updated On: 11-29-2023 Review Status: APPROVED