Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XJ130

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: WILLEFORD, MIKE	Phone #: (920)894-4300
Mailing Address: N9430 FORD RD	
City: ELKHART LAKE	State: WI Zip Code: 53020
County: Sheboygan	Co. Permit #:
Notification #: 53250930	Completed: 11-14-2014
Well Constructor (Business Name): ROGER P WEBER	Lic. #: 99
Facility ID # (Public Wells):	
Address: WEBER WELL DRILLING CHILTON WI 53014	
Well Plan Approval #:	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 1.5	

1. Well Location

Town of RUSSELL

Fire # (if avail.):

Street Address or Road Name and Number: FORD RD

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

SW NW or Govt Lot #:	Section: 1	Township: 16 N	Range: 20 E

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

3. Well serves 1 # of HUNTING CABIN

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
8	20	45
6	45	122

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes / Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 8in. dia
- Yes — Removed? 20depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	I	-	TOPSOIL	Surface	2
-	-	P	G	STONEY HARDPAN	2	20
-	-	L	-	LIMESTONE	20	122

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL PIPE NEW 18.97 #/FT PE EXL TUBE ASTM A53 GR B	Surface	45
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

19 ft. below ground surface

10. Pump Test

Pumping level 32 ft. below surface

Pumping at 20 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

20 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method BRADENHEAD

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CEMENT GROUT	Surface	45	20 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
RW		11-24-2014
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
AK		11-24-2014

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		10

Comment: NO SEPTIC

Created On: 03-19-2015 Updated On: 04-10-2015 Review Status: