Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XJ226

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: GRAMS, RICH	Phone #
Mailing Address: 114 LOCUS ST	
City: LA CROSSE	State: WI — Zip Code: 54603

County	Co. Permit #	Notification #	Completed
La Crosse	33023	56465640	09-24-2015

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
MEDARY DRILLING CO	6703	

Address: 624 AMY DR, HOLMEN WI 54636

Well Plan Approval #

Approval Date (mm-dd-yyyy)

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.9

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of CAMPBELL

Fire # (if avail.)

Street Address or Road Name and Number
114 LOCUS ST

Subdivision Name	Lot #	Block #
W LA CROSSE	1 & 2	3

Latitude / Longitude in Decimal Degree (DD)	Method Code
43.839 °N -91.2623 °W	GCD013

NE	NW	Section	Township	Range
or Govt Lot #		30	16 N	7 W

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
WATER SUPPLY

Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	66

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Yes Cable-tool Bit 4in. dia... No
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	Y	-	SAND & GRAVEL	Surface	66

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	ASTM A53 T & C .237 WALL 11.00 #/FT WHEATLAND PIPE	Surface	63
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
3	STAINLESS STEEL 12 SLOT	63	66

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NATIVE MATERIAL	Surface		

9. Static Water Level
22 ft. below ground surface

10. Pump Test
Pumping level 38 ft. below surface
Pumping at 15 GP for 2 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
RCS		09-30-2015
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Drain - Sanitary		20	Collector Sewer - San or Storm		60
Building Overhang		15	Landfill		1250
			Sewer - Building Sanitary		20

Comment:

Created On: 11-11-2015 Updated On: 04-30-2020 Review Status: