Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XJ600

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: PERZ, CHARLES	Phone #
Mailing Address: N5651 ZINDORF RD	
City: NEW LISBON	State: WI — Zip Code: 53950
County: Juneau	Co. Permit #: — Notification #: 53612285 — Completed: 12-18-2014
Well Constructor (Business Name): THOMAS D MCAFEE	Lic. #: 6112 — Facility ID # (Public Wells):
Address: MCAFEE WELL DRLG & PUMP SERV INC, LA VALLE WI 53941-0106	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 3.3

1. Well Location

Town of FOUNTAIN				Fire # (if avail.): N5651
Street Address or Road Name and Number: ZINDORF RD				
Subdivision Name:		Lot #:		Block #:
Latitude / Longitude in Decimal Degree (DD): °N °W				Method Code:
NE	NE	Section: 26	Township: 16 N	Range: 2 E
or Govt Lot #				

2. Well Type New Well
of previous unique well # — constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.5	Surface	40
6	40	135

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 8.5in. dia... — No
- Dual Rotary .....
- Yes — Temp. Outer Casing 8.5in. dia
- Yes — Removed? 8depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T	-	S	-	BROWN SAND	Surface	8
T	M	N	-	LT. BROWN SANDSTONE MED HARD	8	38
T	M	N	-	DARK BROWN SANDSTONE MED. HARD	38	49
T	M	N	-	LT. BROWN SANDSTONE M. HARD	49	135

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO USA P.E. WELDED JOINT ASTM A53B-21 6.625 X 280 DRIVE SHOE INSTALLED	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
92 ft. below ground surface

10. Pump Test
Pumping level 95 ft. below surface
Pumping at 10 GP M for 4 Hrs.
Pumping Method ?

11. Well Is
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method GROUT PUMP TREMIE PIPE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
PORTLAND CEMENT	Surface	40	10 S

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? No
WASN'T ANY

13. Constructor / Supervisory Driller	Lic #	Date Signed
TM		12-30-2014
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	100
Building Overhang	>	10
Foundation Drain to Clearwater	>	10
Septic or Holding, or POWTS Tank	>	100

Comment:

Created On: 01-20-2015 Updated On: 01-20-2015 Review Status: